

## কক্সবাজার উন্নয়ন কর্তৃপক্ষ

বিএমএ ভবন, কলাতলী রোড  
কক্সবাজার  
[www.coxda.gov.bd](http://www.coxda.gov.bd)



স্মারক নং-২৫.৪৭.২২০০.০০০.১৪.০১৫.১৯/৪২৩(৩)

তারিখ-

২৮ ভাদ্র ১৪২৮ বঙ্গাব্দ  
১২ সেপ্টেম্বর ২০২১ খ্রিস্টাব্দ

বিষয় : ২০২১-২২ অর্থবছরের প্রকল্প সমূহের কর্মপরিকল্পনা ও ক্রয় পরিকল্পনা প্রেরণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে জানানো যাচ্ছে যে, কক্সবাজার উন্নয়ন কর্তৃপক্ষ কর্তৃক বাস্তবায়নাধীন প্রকল্প সমূহের ২০২১-২২ অর্থবছরের কর্মপরিকল্পনা ও ক্রয় পরিকল্পনা এতদসঙ্গে সংযুক্ত করে আপনাদের পরবর্তী কার্যার্থে প্রেরণ করা হলো।

সংযুক্তিঃ বর্ণনামতে।

শেঃ কর্ণেল (অবঃ) ফোরকান আহমদ

চেয়ারম্যান

কক্সবাজার উন্নয়ন কর্তৃপক্ষ

দূরালোপনীঃ ০৩৪১-৫২৭০০

সচিব

গৃহায়ন ও গণপূর্ত মন্ত্রণালয়

বাংলাদেশ সচিবালয়, ঢাকা।

দৃঃ আঃ সিনিয়র সহকারি প্রধান, পরিকল্পনা শাখা-৩

প্রিন্টেড এন্ড পাবলিশড বার্ষিক অর্থবছরইচ্ছা প্রকাশের জন্য প্রস্তুত করা হয়েছে।

## ANNUAL PROCUREMENT PLAN-2021-22

Budget: Development

Ministry/Division: Ministry of Housing and Public Works

Agency: Cox's Bazar Development Authority

Procuring Entity Name & Code: Cox's Bazar Development Authority (COXDA) (1320101).

Project Name & Code: Holyday Mor-Bazarghata-Larpara (Bus Stand) Main Road Re-Construction and Widening Project of Cox's Bazar District (224297500).

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Million Tk.	Time Code for Process		Invita/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
								Planned Dates	Actual Dates									
1								Planned Dates	11/10/21	10/11/21	01/12/21	08/12/21	15/12/21	29/12/21				
WD-03	Beautification Works (Excluding Display Boards) and Arboriculture Works in Median and Footpath	LS	LS	OTM	DOPP, COXDA	GOB	90.215	Planned Dates	11/10/21	10/11/21	01/12/21	08/12/21	15/12/21	29/12/21				
								Actual Dates										
WD-04	Installation of LED Display Boards with Fitting and Fixing	Nos	40	OTM	DOPP, COXDA	GOB	22.959	Planned Dates	11/10/21	10/11/21	01/12/21	08/12/21	15/12/21	29/12/21				
								Actual Dates										
WD-05	Construction of Foot over Bridge	Nos	3	OTM	Chairman, COXDA	GOB	78.000	Planned Dates	11/10/21	10/11/21	01/12/21	08/12/21	15/12/21	29/12/21				
								Actual Dates										
WD-06	Installation of Street Light (Electrification)	KM	5.20	OTM	Chairman, COXDA	GOB	85.454	Planned Dates	11/10/21	10/11/21	01/12/21	08/12/21	15/12/21	29/12/21				
								Actual Dates										
<b>Total:</b>							<b>276.628</b>											

*Approved*

স্বাক্ষর পরিচালক  
কক্সবাজার জেলার ইলেক্ট্রিক্যাল-বাজারখাতি-  
কারিগরি (বাস স্ট্যান্ড) প্রধান সড়ক  
সংস্কারের অংশিকরণ" শীর্ষক অকর্ড

*[Signature]*

শেখ কওশর (অবঃ) সেনারকান আহমদ  
চেয়ারম্যান  
কক্সবাজার উন্নয়ন কর্তৃপক্ষ  
কক্সবাজার

## ANNUAL PROCUREMENT PLAN 2021-2022

Ministry/Division: Ministry of Housing and Public Works

Budget: Development

Agency: Cox's Bazar Development Authority

Procuring Entity Name & Code: Head of Procuring Entity (HOPE), Cox's Bazar Development Authority (CoxDA)

Project Name & Code: Master Plan Preparation for Cox's Bazar District & Code: ..... (Project Code has not been allotted till now)

Packaging No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process		Advertisement EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
								Planned Dates	Actual Dates											
1																				
SP-01	Consultancy Service to formulate a holistic Master Plan for CoxBazar Development Authority by Construction Supervision Consultant (CSC), Bangladesh Army	LS	-	SSS	CCGP	GOB	1650.207			N/A	26/07/21	21/11/21	12/12/21	19/12/21	26/12/21	27/01/22	30/01/22	3	185	700
	Total Value of Procurement						1650.207				0	116	21	7	7	31	3			

*(Signature)*  
12/07/21

**Mohammad Nasir Uddin**  
Project Manager  
"Master Plan Preparation for Cox's Bazar District" Project  
Cox's Bazar Development Authority (CoxDA)

*(Signature)*  
12/09/2021

**Md. Tanvir Hasan Rezaul**  
Project Director  
"Master Plan Preparation for Cox's Bazar District" Project  
Cox's Bazar Development Authority (CoxDA)

*(Signature)*  
কমল (অঃ) কোরকান আহমেদ  
কমল আহমেদ  
কমল আহমেদ  
কমল আহমেদ

## ANNUAL PROCUREMENT PLAN 2021-22

Ministry/Division: Ministry of Housing and Public Works

Budget: Development

Agency: Cox's Bazar Development Authority

Procuring Entity Name & Code: Head of Procuring Entity (HOPE), Cox's Bazar Development Authority (CoxDA)

Project Name & Code: Master Plan Preparation for Cox's Bazar District & Code: ..... (Project Code has not been allotted till now)

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invita/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-01	Office Stationery	LS	LS	OTM	HOPE, CoxDA	GOB	15.00	Planned Dates Planned Days Actual Dates		02/01/22 0	23/01/22 21	07/02/22 14	14/02/22 7	21/02/22 07	14/03/22 14	21/02/22 63	13/04/22 30	
GD-02	Procurement of mouza sheet	LS	LS	DPM	HOPE, CoxDA	GOB	5.40	Planned Dates Planned Days Actual Dates		06/01/22 0	27/01/22 21	14/02/22 14	21/02/22 7	28/02/22 7	14/03/22 14	28/02/22 63	13/04/22 29	
GD-03	Procurement of Satellite Images and Photogrammetric works	LS	LS	OTM	HOPE, CoxDA	GOB	267.92	Planned Dates Planned Days Actual Dates		09/12/21 0	30/12/21 21	13/01/22 14	20/01/22 7	27/01/22 7	13/02/22 14	29/03/22 63	29/03/22 45	
GD-04	Establishments of GIS & Planning Lab	LS	LS	OTM	HOPE, CoxDA	GOB	170.00	Planned Dates Planned Days Actual Dates		13/01/22 0	03/02/22 21	17/02/22 14	24/02/22 7	02/03/22 7	16/03/22 14	02/03/22 63	28/04/22 43	
GD-05	Survey Equipment's	LS	LS	OTM	HOPE, CoxDA	GOB	43.65	Planned Dates Planned Days Actual Dates		16/01/22 0	07/02/22 21	21/02/22 14	01/03/22 7	08/03/22 7	22/03/22 14	08/03/22 63	08/05/22 45	
GD-06	Computer's and accessories	Nos.	121	OTM	HOPE, CoxDA	GOB	6.79	Planned Dates Planned Days Actual Dates		20/01/22 0	13/02/22 21	27/02/22 14	06/03/22 7	13/03/22 7	27/03/22 14	13/03/22 63	26/04/22 34	

*[Signature]*

*[Signature]*

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invita/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1								Planned Dates		23/01/22	15/02/22	28/02/22	07/03/22	14/03/22	28/03/22	17	27/04/22
GD-07	Camera and accessories	LS	LS	OTM	HOPE, CoxDA	GOB	15.00	Planned Dates		0	21	14	7	7	14	63	30
								Actual Dates									
GD-08	Machineries and office equipments	LS	LS	OTM	HOPE, CoxDA	GOB	260.85	Planned Dates		25/01/22	17/02/22	03/03/22	10/03/22	17/03/22	31/03/22		15/05/22
								Actual Dates									
GD-09	Office furniture	LS	LS	OTM	HOPE, CoxDA	GOB	22.20	Planned Dates		27/01/22	20/02/22	06/03/22	13/03/22	20/03/22	04/04/22		31/05/22
								Actual Dates									
GD-10	Motor vehicle (1 Jeep + 1 Double Cabin Pickup + 1 Speed Boat + 2 Motor Bike)	Nos.	5	DPM	HOPE, CoxDA	GOB	193.80	Planned Dates		30/01/22	22/02/22	08/03/22	15/03/22	22/03/22	05/04/22		55
								Actual Dates									
	Total Value of Goods Procurement						Total: 1000.61										

*Moh. Nasir Uddin*  
12.08.22

**Mohammad Nasir Uddin**  
Project Manager  
Master Plan Preparation for Cox's Bazar District Project  
Cox's Bazar Development Authority (CoxDA)

*Md. Tanvir Hasan Rezaul*

**Md. Tanvir Hasan Rezaul**  
Project Director  
Master Plan Preparation for Cox's Bazar District Project  
Cox's Bazar Development Authority (CoxDA)

*শেঃ কর্নেল (অঃ) কোরকান আহমদ*  
*কেশারামান*

কেশারামান  
কেশারামান উন্নয়ন কর্তৃপক্ষ